

### **Supplier Compliance**

Onsite and Offsite Fabrication

Components and Commodities

#### **Modules – Onsite Assembly**

#### Module Assembly

- CA01 Steam Generator and Refueling Canal Module (47 Sub-modules)
- CB65 Reactor Coolant Drain Tank (RCDT) Room (12 Panels)
- CA03 IRWST Southwest Walls (17 Sub-modules)




















#### **Modules – Onsite Assembly**

 Module CA05 was completed and set into the Unit 3 Nuclear Island in 3Q 2014.



















#### **Components – Onsite**

- Unit 3 Pressurizer
- Unit 3 Core Makeup Tanks



















### **Components – Fabrication**

- Reactor Coolant Pumps
- Squib Valves
- PRHR Heat Exchangers





















### **Components – Fabrication**

- Unit 4 Core Makeup Tanks
- Unit 3 Pressurizer
- Reactor Vessel Internals





















# Component & Commodity Progress

- Teaming with Consortium for Surveillances of Commodities and Components
- Improving Quality with increased oversight
- 23 Surveillances and Management visits in last 4 months.















#### **Shop Visits**



- First Article Assessments
  - OIW, Greenberry, SMCI and NNI
- Management Visits
  - Lake Charles, Greenberry, Aecon, SMCI, OIW, Toshiba/IHI and NNI
- Joint inspections(SNC/CB&I site)
  - Lake Charles, Greenberry, SMCI















#### **Fabrication Progress**



- 45 of 47 Unit 3 CA01 sub-modules onsite
- 4 of 5 Unit 3 CA02 sub-modules onsite
- 38 Shield Building Panels onsite
- Unit 4 sub-modules to start shipping by end of November















## Vogtle Units 3&4



Vogtle Units 3 and 4, with switchyard in background.

October 2014

©2014 Georgia Power Company All rights reserved

















Vogtle Units 1-4.

October 2014

©2014 Georgia Power Company All rights reserved













