

Vogtle Units 3&4 Construction Update

Michael Yox Southern Nuclear Operating Company February 26, 2015

Safety

Safe, Quality, Compliant Construction is our priority.















Recently Completed Milestones

- U3 Containment Vessel Lower Ring was set
- Unit 3 Cooling Tower topped out, stands at 601 feet
- Unit 4 Reserve Auxiliary Transformer arrives
- Construction underway on the 500 kV Switchyard
- Unit 3 CA05 assembly was set
- Unit 4 Turbine Island goes vertical
















U3 Lower Ring Placement


















U3 Cooling Tower


















U3 Cooling Tower


















U3 Annex Building


















U3 Turbine building


















U4 Reserve Auxiliary Transformer


















U4 500 kV Transmission Switchyard



















U3 CA01, CA03, and CA05 Assembly



Unit 3 CA01 Assembly


















U3 CA05 Module Placement


















U4 Nuclear Island Construction


















U4 Turbine Island Construction


















U4 Turbine Building Construction

















Time Lapse: Plant Vogtle 3&4 Construction 2009-2014

https://www.youtube.com/watch?v=Bq7zSw-Aq3I&feature=youtu.be















Artist Rendering of Vogtle Units 1-4

















