

F8B210166

CLIENT ANALYSIS SUMMARY

Storage Loc:

1-225,METS

Project Manager: IV

Quote #: 78576

SDG:

Date Received:

2008-02-19

Project: 6468071777

EXcelon Victoria TEXAS COL

Analytical Due Date:

2008-02-26

PO#: 200803591

Report to: Kathy White

Report Due Date:

2008-02-26

Client: 373886 MACTEC Engineering and Consulting Inc

RUSH

Report Type: W

#SMPS in LOT: 6

EDD Code: 00

KX	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
CA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
MG	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
XX	ZV		RAD	RAD	RA	IN-HOUSE RAD	01	STANDARD TEST SET	PROT: A	WRK	06
XX	AK	MCAW	160.1	Solids, Filterable "TDS" (160.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	C8	MCAW	300.0A	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	C9	MCAW	300.0A	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	CB	MCAW	310.1	Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	CX	MCAW	300.0A	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	CY	MCAW	300.0A	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	GM	MCAW	300.0A	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	GO	MCAW	300.0A	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	SL	SM18	1030F & API	Ion Balance (% Difference)	0X	CALCULATION ONLY	01	STANDARD TEST SET	PROT: A	WRK	06
XX	UX	MCAW	310.1	Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	VC	MCAW	310.1	Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX	VM	MCAW	350.1	Nitrogen, Ammonia (350.1, Automated)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06

SAMPLE #	CLIENT SAMPLE ID	Site ID	Client Matrix	DATE/TIME SAMPLED	WORKORDER	I
3	OW-2269U			2008-02-18 / 1230	KHE9N	WATER
SAMPLE COMMENTS:						
CA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
SI	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
SA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	0X	CALCULATION ONLY
NA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
MN	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
MG	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
KX	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
FE	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL
XX	ZV		RAD	RAD	RA	IN-HOUSE RAD
XX	AK	MCAW	160.1	Solids, Filterable "TDS" (160.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	C8	MCAW	300.0A	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	C9	MCAW	300.0A	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	CB	MCAW	310.1	Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	CX	MCAW	300.0A	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	CY	MCAW	300.0A	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	GM	MCAW	300.0A	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	GO	MCAW	300.0A	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT
XX	SL	SM18	1030F & API	Ion Balance (% Difference)	0X	CALCULATION ONLY

F8B210166

CLIENT ANALYSIS SUMMARY

Storage Loc: 1-225,METS
 Date Received: 2008-02-19
 Analytical Due Date: 2008-02-26
 Report Due Date: 2008-02-26
 Report Type: W
 EDD Code: 00

Project Manager: IV Quote #: 78576 SDG:
 Project: 6468071777 EXcelon Victoria TEXAS COL
 PO#: 200803591 Report to: Kathryn White
 Client: 373886 MACTEC Engineering and Consulting Inc

RUSH
 #SMPS in LOT: 6

XX UX	MCAW 310.1 W	Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK LOC	06
XX VC	MCAW 310.1 W	Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK LOC	06
XX VM	MCAW 350.1 W	Nitrogen, Ammonia (350.1, Automated)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK LOC	06

SAMPLE #	CLIENT SAMPLE ID	Site ID	Client Matrix	DATE/TIME SAMPLED	WORKORDER	I
4	OW-2269L			2008-02-18 / 1400	KHE9P	WATER
SAMPLE COMMENTS:						
CA MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
FE MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
KX MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
MG MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
MN MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
SA MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	0X	CALCULATION ONLY	9Q ORG FLAGS FOR INORG; STANDARD PROT:A WRK LOC 06
SI MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
NA MH	SW846 6020		Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET PROT:A WRK LOC 06
XX ZV	RAD SCREEN		RAD SCREEN	RA	IN-HOUSE RAD SCREEN	01 STANDARD TEST SET PROT:A WRK LOC 06
XX AK	MCAW 160.1 W		Solids, Filterable "TDS" (160.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX C8	MCAW 300.0A W		Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX C9	MCAW 300.0A W		Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX CB	MCAW 310.1 W		Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX CB	MCAW 310.1 W		Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX CX	MCAW 300.0A W		Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX CY	MCAW 300.0A W		Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX GM	MCAW 300.0A W		Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX GO	MCAW 300.0A W		Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX SL	SM18 1030F & API		Ion Balance (% Difference)	0X	CALCULATION ONLY	01 STANDARD TEST SET PROT:A WRK LOC 06
XX UX	MCAW 310.1 W		Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX UX	MCAW 310.1 W		Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX VC	MCAW 310.1 W		Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX VC	MCAW 310.1 W		Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
XX VM	MCAW 350.1 W		Nitrogen, Ammonia (350.1, Automated)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
S XX VC	MCAW 310.1 W		Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
X XX CB	MCAW 310.1 W		Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
X XX UX	MCAW 310.1 W		Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06
X XX VC	MCAW 310.1 W		Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01 STANDARD TEST SET PROT:A WRK LOC 06

SAMPLE #	CLIENT SAMPLE ID	Site ID	Client Matrix	DATE/TIME SAMPLED	WORKORDER	I
5	OW-2301U			2008-02-18 / 1530	KHE9R	WATER
SAMPLE COMMENTS:						

F8B210166

CLIENT ANALYSIS SUMMARY

Storage Loc:

1-225,METS

Project Manager: IV

Quote #: 78576

SDG:

Date Received:

2008-02-19

Project: 6468071777

EXcelon Victoria TEXAS COL

Analytical Due Date:

2008-02-26

PO#: 200803591

Report to: Kathy White

Report Due Date:

2008-02-26

Client: 373886 MACTEC Engineering and Consulting Inc

#SMPS in LOT: 6

Report Type: W

EDD Code: 00

RUSH

NA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
SA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	0X	CALCULATION ONLY	9Q	ORG FLAGS FOR INORG; STANDARD	PROT:A	WRK	06
MN	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
MG	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
KX	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
FE	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
CA	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
SI	MH	SW846	6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT:A	WRK	06
XX	ZV			RAD SCREEN	RA	IN-HOUSE RAD SCREEN	01	STANDARD TEST SET	PROT:A	WRK	06
XX	AK	MCAW	160.1 W	Solids, Filterable "TDS" (160.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	C8	MCAW	300.0A W	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	C9	MCAW	300.0A W	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	CB	MCAW	310.1 W	Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	CX	MCAW	300.0A W	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	CY	MCAW	300.0A W	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	GM	MCAW	300.0A W	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	GO	MCAW	300.0A W	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	SL	SM18	1030F & API	Ion Balance (% Difference)	0X	CALCULATION ONLY	01	STANDARD TEST SET	PROT:A	WRK	06
XX	UX	MCAW	310.1 W	Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	VC	MCAW	310.1 W	Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
XX	VM	MCAW	350.1 W	Nitrogen, Ammonia (350.1, Automated)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	C8	MCAW 300.0A W	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	C9	MCAW 300.0A W	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	CX	MCAW 300.0A W	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	CY	MCAW 300.0A W	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	GM	MCAW 300.0A W	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
S	XX	GO	MCAW 300.0A W	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	C8	MCAW 300.0A W	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	C9	MCAW 300.0A W	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	CX	MCAW 300.0A W	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	CY	MCAW 300.0A W	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	GM	MCAW 300.0A W	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06
X	XX	GO	MCAW 300.0A W	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT:A	WRK	06

SAMPLE #	CLIENT SAMPLE ID	Site ID	Client Matrix	DATE/TIME SAMPLED	WORKORDER	I
6	OW-2301L			2008-02-18 / 1540	KHE9T	WATER
SAMPLE COMMENTS:						
FE	MH	SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01 STANDARD TEST SET
					PROT:A	WRK 06 LOC

TestAmerica - St. Louis

Logged in by:

VANIAI

2008-03-10

13:38:02

printed on: Monday, March 10, 2008 02:40 PM

Page 4 of 5

F8B210166

CLIENT ANALYSIS SUMMARY

Storage Loc:

1-225,METS

Project Manager: IV

Quote #: 78576

SDG:

Date Received:

2008-02-19

Project: 6468071777

EXcelon Victoria TEXAS COL

Analytical Due Date:

2008-02-26

PO#: 200803591

Report to: Kathy White

Report Due Date:

2008-02-26

Client: 373886 MACTEC Engineering and Consulting Inc

#SMPS in LOT: 6

Report Type: W

EDD Code: 00

RUSH

SA MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	0X	CALCULATION ONLY	9Q	ORG FLAGS FOR INORG; STANDARD	PROT: A	WRK	06
SI MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
NA MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
KX MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
CA MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
MG MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
MN MH SW846 6020	Inductively Coupled Plasma Mass Spectrometry(6020)	GJ	METALS, TOTAL - 2% HCL	01	STANDARD TEST SET	PROT: A	WRK	06
XX ZV	RAD SCREEN	RA	IN-HOUSE RAD SCREEN	01	STANDARD TEST SET	PROT: A	WRK	06
XX AK MCAW 160.1 W	Solids, Filterable "TDS" (160.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX C8 MCAW 300.0A W	Fluoride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX C9 MCAW 300.0A W	Nitrate as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX CB MCAW 310.1 W	Alkalinity, Carbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX CX MCAW 300.0A W	Chloride (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX CY MCAW 300.0A W	Sulfate (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX GM MCAW 300.0A W	Bromide (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX GO MCAW 300.0A W	Nitrite as N (300.0A, Ion Chromatography)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX SL SM18 1030F & API	Ion Balance (% Difference)	0X	CALCULATION ONLY	01	STANDARD TEST SET	PROT: A	WRK	06
XX UX MCAW 310.1 W	Alkalinity, Bicarbonate (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX VC MCAW 310.1 W	Alkalinity, Total (310.1)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06
XX VM MCAW 350.1 W	Nitrogen, Ammonia (350.1, Automated)	88	NO SAMPLE PREPARATION PERFORMED / DIRECT	01	STANDARD TEST SET	PROT: A	WRK	06

TestAmerica

THE LEADER IN ENVIRONMENTAL TESTING

- 2087 - Lot # (s): F8B210166

Client: Mactec COC/RFA No: 061790 Condition Upon Receipt Form
 Quote No: 78576 Initiated By: EV Date: 02.19.08
 Time: 0950

Shipping Information

Shipper Name: FedEx Multiple Packages Y ☒ N
 Shipping # (s):* 7992 7439 5114 Sample Temperature (s):** 2°
 1. 7992 7439 5114 6. _____ 1. 2° 6. _____
 2. _____ 7. _____ 2. _____ 7. _____
 3. _____ 8. _____ 3. _____ 8. _____
 4. _____ 9. _____ 4. _____ 9. _____
 5. _____ 10. _____ 5. _____ 10. _____

*Numbered shipping lines correspond to Numbered Sample Temp lines

**Sample must be received at 4°C ± 2°C- If not, note contents below. Temperature variance does NOT affect the following: Metals-Liquid or Rad tests-Liquid or Solids

Condition (Circle "Y" for yes, "N" for no and "N/A" for not applicable):

1. ☒ Y ☐ N	Are there custody seals present on the cooler?	8. ☒ Y ☐ N	Are there custody seals present on bottles?
2. ☐ Y ☒ N ☐ N/A	Do custody seals on cooler appear to be tampered with?	9. ☐ Y ☒ N ☐ N/A	Do custody seals on bottles appear to be tampered with?
3. ☒ Y ☐ N	Were contents of cooler frisked after opening, but before unpacking?	10. ☒ Y ☐ N ☐ N/A	Was sample received with proper pH? (If not, make note below)
4. ☒ Y ☐ N	Sample received with Chain of Custody?	11. ☐ Y ☐ N	If N/A- Was pH taken by original TestAmerica lab?
5. ☒ Y ☐ N ☐ N/A	Does the Chain of Custody match sample ID's on the container(s)?	12. ☒ Y ☐ N	Sample received in proper containers?
6. ☐ Y ☒ N	Was sample received broken?	13. ☐ Y ☐ N ☒ N/A	Headspace in VOA or TOX liquid samples? (If Yes, note sample ID's below)
7. ☒ Y ☐ N	Is sample volume sufficient for analysis?	14. ☐ Y ☐ N	Was Internal COC/Workshare received?

¹ For DOE-AL (Pantex, LANL, Sandia) sites, pH of ALL containers received must be verified, EXCEPT VOA, TOX and soils.

Notes:

Corrective Action:

☐ Client Contact Name: _____ Informed by: _____☐ Sample(s) processed "as is"☐ Sample(s) on hold until: _____

Project Management Review: _____

If released, notify: _____

Date: 2-22-08

THIS FORM MUST BE COMPLETED AT THE TIME THE ITEMS ARE BEING CHECKED IN. IF ANY ITEM IS COMPLETED BY SOMEONE OTHER THAN THE INITIATOR, THEN THAT PERSON IS REQUIRED TO APPLY THEIR INITIAL AND THE DATE NEXT TO THAT ITEM.


ADMIN-0004, REVISED 08/06/07 \S\svr01\QA\FORMS\ST-LOUIS\ADMIN\Admin004 rev11.doc

Slug Test Data Forms

Checked by: CMB Date: 3-14-08

SLUG TEST REPORT

Project Name: Exelon COL	Project Number: 6462-07-1777	Page 1 of 1	OW-2150U
Client: Bechtel	Contractor: MACTEC	CMB 3-14-08	
Location: Victoria	MACTEC Rep: L.M. GUNSON B. TAYLOR	Date: 1/17/08	
UNITS			
Length	Feet		
Time	Minutes		
Well Data			
Static Water Level	36.48 feet		
Total Well Depth	67.05 feet		
Static Water Column Height (H)	30.67 feet		
Observed Initial Displacement (H ₀)	Background	Falling Head	Rising Head
	NA	~15 FEET	~15.5 FEET
Saturated Thickness (b)	feet See Log		
Conductivity Anisotropy (Kv/Kh)	Assume 1 to 1		
Depth to Top of Well Screen (d)	55 feet See Log KR 2-17-08		
Length of Well Screen (L)	10 feet		
Radius of Well Casing (rc)	0.083 feet		
Radius of Screen (rw)	0.083 feet		
Radius of Probe (req)			
Radius of Boring (rsk) Skin Effect	0.083 feet		
Probe Serial Number			
Slug Data			
Length			
Weight			
Diameter			
Slug Test File	Background	Falling	Rising
File Name	OW-2150U BACKGROUND	OW-2150U FALLING HEAD	OW-2150U RISING HEAD
Start Time	11:06:29 AM	11:32:32 AM	2:50:03 PM
End Time	11:28:29 AM	2:48:20 PM	3:09:51 PM
Notes	TRANSDUCER FULL OF SILT UPON RECOVERY.		
Rev 0			

OW-2150 U FALLING HEAD TESTPROJECT INFORMATION

Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2150 U
Test Date: 1/17/07

AQUIFER DATASaturated Thickness: 9.1 ftAnisotropy Ratio (Kz/Kr): 1.WELL DATA (OW-2150 U)


Initial Displacement: 5.565 ft
Total Well Penetration Depth: 65. ft
Casing Radius: 0.083 ft

Static Water Column Height: 30.67 ft
Screen Length: 10. ft
Well Radius: 0.083 ft

SOLUTION

Aquifer Model: Confined
K = 0.05449 ft/day

Solution Method: Bouwer-Rice
y0 = 3.486 ft



OW-2150 U FALLING HEAD HEAD TEST

PROJECT INFORMATION

Company: EXELON
 Client: BECHTEL
 Project: 6468-07-1777
 Location: VICTORIA SITE
 Test Well: OW-2150 U
 Test Date: 1/17/07

AQUIFER DATA

Saturated Thickness: 9.1 ft

Anisotropy Ratio (K_z/K_r): 1.

WELL DATA (OW-2150 U)

Initial Displacement: 5.565 ft
 Total Well Penetration Depth: 65. ft
 Casing Radius: 0.083 ft

Static Water Column Height: 30.67 ft
 Screen Length: 10. ft
 Well Radius: 0.083 ft


SOLUTION

Aquifer Model: Confined

Solution Method: Butler

$K = 0.08468$ ft/day

$L_e = 0.1$ ft

OW-2150 U RISING HEAD HEAD TESTPROJECT INFORMATION


Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2150 U
Test Date: 1/17/07

AQUIFER DATASaturated Thickness: 9.1 ftAnisotropy Ratio (Kz/Kr): 1.WELL DATA (OW-2150 U)

Initial Displacement: 3.329 ft
Total Well Penetration Depth: 65. ft
Casing Radius: 0.083 ft

Static Water Column Height: 30.67 ft
Screen Length: 10. ft
Well Radius: 0.083 ft

SOLUTIONAquifer Model: ConfinedSolution Method: Bouwer-Rice $K = 2.464$ ft/day $y_0 = 2.58$ ft



OW-2150 U RISING HEAD TEST

PROJECT INFORMATION

Company: EXELON
 Client: BECHTEL
 Project: 6468-07-1777
 Location: VICTORIA SITE
 Test Well: OW-2150 U
 Test Date: 1/17/07

AQUIFER DATA

Saturated Thickness: 9.1 ft

Anisotropy Ratio (K_z/K_r): 1

WELL DATA (OW-2150 U)

Initial Displacement: 3.329 ft
 Total Well Penetration Depth: 65 ft
 Casing Radius: 0.083 ft

Static Water Column Height: 30.67 ft
 Screen Length: 10 ft
 Well Radius: 0.083 ft

SOLUTION

Aquifer Model: Confined
 $K = 4.462$ ft/day


Solution Method: Butler
 $Le = 0.1$ ft

Checked by: CKB Date: 3/14/08




SLUG TEST REPORT

Project Name: Exelon COL	Project Number: 6487-07-1777	Page 1 of 1	CW-2150L
Client: Bechtel	Contractor: MACTEC	3/14/08	
Location: Victoria	MACTEC Rep: Jeff Moore	Date: 21 JAN 15 11-08 1/19/08	
UNITS			
Length	Feet		
Time	Minutes		
Well Data	JAN 1-21-08		
Static Water Level	51.75 feet		
Total Well Depth	153.71 feet		
Static Water Column Height (H)	101.96 feet		
Observed Initial Displacement (H ₀)	Background	Falling Head	Rising Head
	NA	~2.5	~2.0 FEET
Saturated Thickness (b)	feet		
Conductivity Anisotropy (Kv/Kh)	Assume 1 to 1		
Depth to Top of Well Screen (d)	140 feet		
Length of Well Screen (L)	10 feet		
Radius of Well Casing (rc)	0.083 feet		
Radius of Screen (rw)	0.083 feet		
Radius of Probe (req)			
Radius of Boring (rsk) Skin Effect	0.083 feet		
Probe Serial Number	119305		
Slug Data			
Length			
Weight			
Diameter			
Slug Test File	Background	Falling	Rising
File Name	CW-2150L Background	CW-2150L Falling Head	CW-2150L Rising Head
Start Time	11:35:23	11:52:57	12:03:36
End Time	11:50:23	12:00:27	12:04:51
Notes			

OW-2150 L RISING HEAD HEAD TESTPROJECT INFORMATION

Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2150 L
Test Date: 1/17/07

AQUIFER DATASaturated Thickness: 1.5 ftAnisotropy Ratio (Kz/Kr): 1.WELL DATA (OW-2150 L)Initial Displacement: 1.821 ftStatic Water Column Height: 104.4 ftTotal Well Penetration Depth: 150. ftScreen Length: 10. ftCasing Radius: 0.083 ftWell Radius: 0.083 ftSOLUTIONAquifer Model: ConfinedSolution Method: Bouwer-RiceK = 8.67 ft/dayy0 = 1.196 ft



OW-2150 L RISING HEAD TEST

PROJECT INFORMATION

Company: EXELON
 Client: BECHTEL
 Project: 6468-07-1777
 Location: VICTORIA SITE
 Test Well: OW-2150 L
 Test Date: 1/17/07

AQUIFER DATA


Saturated Thickness: 1.5 ft Anisotropy Ratio (K_z/K_r): 1


WELL DATA (OW-2150 L)

Initial Displacement: 1.821 ft Static Water Column Height: 104.4 ft
 Total Well Penetration Depth: 150. ft Screen Length: 10. ft
 Casing Radius: 0.083 ft Well Radius: 0.083 ft

SOLUTION


Aquifer Model: Confined Solution Method: Butler
 $K = 16.44$ ft/day $L_e = 0.1$ ft

[illegible]

OW-2169 U FALLING HEAD HEAD TESTPROJECT INFORMATION

Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2169 U
Test Date: 1/16/07

AQUIFER DATASaturated Thickness: 10. ftAnisotropy Ratio (K_z/K_r): 1.WELL DATA (OW-2150 L)Initial Displacement: 3.114 ftStatic Water Column Height: 35.43 ftTotal Well Penetration Depth: 65. ftScreen Length: 10. ftCasing Radius: 0.083 ftWell Radius: 0.083 ftSOLUTIONAquifer Model: ConfinedSolution Method: Bouwer-Rice $K =$ 14.5 ft/day $y_0 =$ 1.277 ft

OW-2169 U FALLING HEAD HEAD TESTPROJECT INFORMATION


Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2169 U
Test Date: 1/16/07

AQUIFER DATASaturated Thickness: 10. ftAnisotropy Ratio (K_z/K_r): 1.WELL DATA (OW-2150 L)

Initial Displacement: 3.114 ft
Total Well Penetration Depth: 65. ft
Casing Radius: 0.083 ft

Static Water Column Height: 35.43 ft
Screen Length: 10. ft
Well Radius: 0.083 ft

SOLUTIONAquifer Model: ConfinedSolution Method: Butler $K =$ 30.15 ft/day $L_e =$ 10. ft

OW-2169 U RISING HEAD HEAD TESTPROJECT INFORMATION


Company: EXELON
Client: BECHTEL
Project: 6468-07-1777
Location: VICTORIA SITE
Test Well: OW-2169 U
Test Date: 1/16/07

AQUIFER DATASaturated Thickness: 10. ftAnisotropy Ratio (K_z/K_r): 1.WELL DATA (OW-2150 L)

Initial Displacement: 3.392 ft
Total Well Penetration Depth: 65. ft
Casing Radius: 0.083 ft

Static Water Column Height: 35.43 ft
Screen Length: 10. ft
Well Radius: 0.083 ft

SOLUTIONAquifer Model: ConfinedSolution Method: Bouwer-Rice $K =$ 28.44 ft/day $y_0 =$ 2.147 ft



OW-2169 U RISING HEAD HEAD TEST

PROJECT INFORMATION

Company: EXELON
 Client: BECHTEL
 Project: 6468-07-1777
 Location: VICTORIA SITE
 Test Well: OW-2169 U
 Test Date: 1/16/07

AQUIFER DATA


Saturated Thickness: 10. ft Anisotropy Ratio (K_z/K_r): 1.

WELL DATA (OW-2150 L)

Initial Displacement: 3.392 ft Static Water Column Height: 35.43 ft
 Total Well Penetration Depth: 65. ft Screen Length: 10. ft
 Casing Radius: 0.083 ft Well Radius: 0.083 ft

SOLUTION

Aquifer Model: Confined Solution Method: Butler
 $K = 30.87$ ft/day $L_e = 0.1$ ft

[illegible]