



BECHTEL PROJECT NO.: 25161		MACTEC PROJECT NO.: 6468-09-2473		COUNTY: Louisa, VA		GEOLOGIST: B. Mabie								
SITE DESCRIPTION: North Anna 3 Project Supplement 2				DRILLER: D. Rhodes/K. Guy		FLUID LEVEL (ft)								
BORING NO.: M-28		DRILL METHOD: Mud Rotary/Rock Core		DRILL MACHINE: CME-45C Track (RAL)		0 HR. NA								
GROUND ELEV.: 308.2 ft (NAVD88)		NORTHING: 3,909,636 US ft (NAD83)		EASTING: 11,685,672 US ft (NAD83)		24 HR. 24.5								
TOTAL DEPTH: 150.0 ft		SAMPLE METHODS: ASTM D 1586-08a; 2488-09a; 2113-08; 6032-08		ROD TYPE: AWJ		HAMMER (ID): 140-lb. Auto (MEC-12)								
DATE STARTED: 9/10/09		COMPLETED: 9/13/09		HOLE DIA.: 3"		CASING DEPTH: 21.6 ft								
				CORE SIZE: NQ3		BITS USED: 2-7/8" Tri-Cone								
ELEV. (ft)	DEPTH (ft)	BLOW COUNT			BLOWS PER FOOT					SAMP. NO.	LOG	SOIL AND ROCK DESCRIPTION		
		0.5ft	0.5ft	0.5ft	0	20	40	60	80	100				
308.2					Ground Surface							308.2	0.0	
														No sampling from 0.0 to 7.6 feet due to soft dig utility clearance by Dominion Personnel
300.6	7.6	5	5	4						SS-1		300.6	7.6	RESIDUAL SOIL: Well Graded SAND (SW), yellowish brown (10YR 5/8), loose, wet, fine to coarse grained sand, trace of organic matter, relict rock fabric
298.1	10.1	6	12	18						SS-2		299.1	9.1	RESIDUAL SOIL: Silty SAND (SM), brownish yellow (10YR 6/6), medium dense, moist, fine to coarse grained sand, trace mica, relict rock fabric
295.4	12.8	15	19	25						SS-3				12.8 ft: Very pale brown (10YR 7/3), dense
292.6	15.6	25	47	53/0.4						SS-4				15.6 ft: Very dense
289.4	18.8	12	10	55						SS-5		287.2	21.0	21.0 ft: Hard drilling
284.4	23.8									SS-6		285.2	23.0	WEATHERED ROCK: Severely weathered BIOTITE QUARTZ GNEISS - Not sampled
284.0	24.2	50/0.0								SS-7		284.0	24.2	23.0 ft: Very hard drilling
		50/0.0												HARD ROCK and WEATHERED ROCK: BIOTITE QUARTZ GNEISS (SPT Refusal with no penetration)
														HARD ROCK and WEATHERED ROCK: Light gray to light brown, with orange staining, severely to moderately weathered, with slightly weathered zones, very close to moderately close fracturing, medium hard to moderately hard, BIOTITE QUARTZ GNEISS
												265.2	43.0	HARD ROCK: Light gray with orange staining, slightly weathered to fresh, close fracturing, moderately hard to very hard, BIOTITE QUARTZ GNEISS

NORTH ANNA 3 BORE NORTH ANNA 3 PROJECT.GPJ NORTH ANNA 3.GDT 12/4/09



SHEET 2 OF 3

BECHTEL PROJECT NO.: 25161			MACTEC PROJECT NO.: 6468-09-2473			COUNTY: Louisa, VA			GEOLOGIST: B. Mabie							
SITE DESCRIPTION: North Anna 3 Project Supplement 2						DRILLER: D. Rhodes/K. Guy			FLUID LEVEL (ft)							
BORING NO.: M-28			DRILL METHOD: Mud Rotary/Rock Core			DRILL MACHINE: CME-45C Track (RAL)			0 HR. NA							
GROUND ELEV.: 308.2 ft (NAVD88)			NORTHING: 3,909,636 US ft (NAD83)			EASTING: 11,685,672 US ft (NAD83)			24 HR. 24.5							
TOTAL DEPTH: 150.0 ft			SAMPLE METHODS: ASTM D 1586-08a; 2488-09a; 2113-08; 6032-08			ROD TYPE: AWJ			HAMMER (ID):140-lb. Auto (MEC-12)							
DATE STARTED: 9/10/09			COMPLETED: 9/13/09			HOLE DIA.: 3"			CASING DEPTH: 21.6 ft							
						CORE SIZE: NQ3			BITS USED: 2-7/8" Tri-Cone							
ELEV. (ft)	DEPTH (ft)	BLOW COUNT			BLOWS PER FOOT						SAMP. NO.	LOG	SOIL AND ROCK DESCRIPTION			
		0.5ft	0.5ft	0.5ft	0	20	40	60	80	100						
233.4					Continued from previous page											
														233.2	HARD ROCK: Light to dark gray, moderately to slightly weathered, close fracturing, moderately hard, QUARTZ BIOTITE GNEISS	75.0
														223.2	HARD ROCK: Light gray to gray, with orange staining, moderately to slightly weathered, close fracturing, moderately hard to hard, BIOTITE QUARTZ GNEISS	85.0
														203.2	HARD ROCK: Light gray to gray, with orange staining, moderately to slightly weathered, close to very close fracturing, moderately hard to hard, BIOTITE QUARTZ GNEISS with zones of WEATHERED ROCK: BIOTITE QUARTZ GNEISS	105.0
														188.2	HARD ROCK: Gray with orange staining, moderately to very slightly weathered, close fracturing, moderately hard to hard, BIOTITE QUARTZ GNEISS	120.0

NORTH ANNA 3 BORE NORTH ANNA 3 PROJECT.GPJ NORTH ANNA 3.GDT 12/4/09



SHEET 3 OF 3

BECHTEL PROJECT NO.: 25161			MACTEC PROJECT NO.: 6468-09-2473			COUNTY: Louisa, VA			GEOLOGIST: B. Mabie				
SITE DESCRIPTION: North Anna 3 Project Supplement 2						DRILLER: D. Rhodes/K. Guy			FLUID LEVEL (ft)				
BORING NO.: M-28			DRILL METHOD: Mud Rotary/Rock Core			DRILL MACHINE: CME-45C Track (RAL)			0 HR. NA				
GROUND ELEV.: 308.2 ft (NAVD88)			NORTHING: 3,909,636 US ft (NAD83)			EASTING: 11,685,672 US ft (NAD83)			24 HR. 24.5				
TOTAL DEPTH: 150.0 ft			SAMPLE METHODS: ASTM D 1586-08a; 2488-09a; 2113-08; 6032-08			ROD TYPE: AWJ			HAMMER (ID): 140-lb. Auto (MEC-12)				
DATE STARTED: 9/10/09			COMPLETED: 9/13/09			HOLE DIA.: 3"			CASING DEPTH: 21.6 ft				
						CORE SIZE: NQ3			BITS USED: 2-7/8" Tri-Cone				
ELEV. (ft)	DEPTH (ft)	BLOW COUNT			BLOWS PER FOOT					SAMP. NO.	LOG	SOIL AND ROCK DESCRIPTION	
		0.5ft	0.5ft	0.5ft	0	20	40	60	80	100	MOI		
158.6					Continued from previous page								
													Boring and coring terminated at 150.0 feet. Boring closed by tremie method with cement-bentonite grout. 24 hour water level measured on 9/13/2009 prior to drilling. Borehole was at a depth of 115.0 feet.

NORTH ANNA 3 BORE NORTH ANNA 3 PROJECT.GPJ NORTH ANNA 3.GDT 12/4/09



SHEET 1 OF 2

BECHTEL PROJECT NO.: 25161				MACTEC PROJECT NO.: 6468-09-2473				COUNTY: Louisa, VA		GEOLOGIST: B. Mabie		
SITE DESCRIPTION: North Anna 3 Project Supplement 2								DRILLER: D. Rhodes/K. Guy			FLUID LEVEL (ft)	
BORING NO.: M-28				DRILL METHOD: Mud Rotary/Rock Core				DRILL MACHINE: CME-45C Track (RAL)			0 HR. NA	
GROUND ELEV.: 308.2 ft (NAVD88)				NORTHING: 3,909,636 US ft (NAD83)				EASTING: 11,685,672 US ft (NAD83)		24 HR. 24.5		
TOTAL DEPTH: 150.0 ft			SAMPLE METHODS: ASTM D 1586-08a; 2488-09a; 2113-08; 6032-08						HAMMER (ID): 140-lb. Auto (MEC-12)			
DATE STARTED: 9/10/09			COMPLETED: 9/13/09		CASING DEPTH: 21.6 ft		CORE BARREL TYPE: Wireline NQ3 Triple Tube, series 6 bit					
ELEV. (ft)	DEPTH (ft)	RUN (ft)	DRILL RATE (Min/ft)	RUN REC. (ft) %RQD (ft) %		SAMP. NO.	STRATA REC. (ft) %RQD (ft) %		L O G	DESCRIPTION AND REMARKS		
										Begin Coring @ 24.2 ft		
284.0	24.2	0.8	N=50/0.0	(0.8)	(0.8)	RUN 1	(10.6)	(6.9)		284.0	24.2	
283.2	25.0	5.0	1:49/0.8	100%	100%	RUN 2	56%	37%		HARD ROCK and WEATHERED ROCK: Light gray to light brown, with orange staining, severely to moderately weathered, with slightly weathered zones, very close to moderately close fracturing, medium hard to moderately hard, BIOTITE QUARTZ GNEISS (Several fractures at 80-90°, 1 joint at 70°, open) (3 joints at 30-50°, tight; 1 joint at 80°, tight)		
			2:35	(1.9)	(1.6)							
			2:30	(1.9)	(1.6)							
278.2	30.0	5.0	1:31	(2.6)	(1.9)	RUN 3						
			0:25	(2.6)	(1.9)							
			1:08	(2.6)	(1.9)							
			1:46	(3.4)	(1.8)							
			2:32	(3.4)	(1.8)							
			2:08	(3.4)	(1.8)							
273.2	35.0	5.0	2:02	(3.4)	(1.8)	RUN 4				(Abundant open fractures 20-60° and 80-90°)		
			2:39	(3.4)	(1.8)							
			2:48	(3.4)	(1.8)							
			2:06	(3.4)	(1.8)							
			1:58	(3.4)	(1.8)							
268.2	40.0	5.0	2:15	(3.4)	(1.8)							
			2:00	(3.4)	(1.8)							
			2:30	(1.9)	(0.8)							
			2:39	(1.9)	(0.8)							
265.2	43.0	3.0	6:34	(1.9)	(0.8)	RUN 5				265.2	43.0	
			6:34	(1.9)	(0.8)							
263.2	45.0	2.0	2:43	(2.0)	(1.9)	RUN 6	(31.6)	(27.6)		HARD ROCK: Light gray with orange staining, slightly weathered to fresh, close fracturing, moderately hard to very hard, BIOTITE QUARTZ GNEISS		
			2:56	(2.0)	(1.9)		99%	86%				
			3:02	(4.9)	(4.0)							
			2:57	(4.9)	(4.0)							
			3:04	(4.9)	(4.0)							
258.2	50.0	5.0	3:07	(4.8)	(4.7)	RUN 7				(2 joints at 20-30°, tight) (2 joints at 0°, tight; 5 joints at 20-50°, tight to open)		
			3:36	(4.8)	(4.7)							
			4:38	(4.8)	(4.7)							
			5:16	(4.8)	(4.7)							
			4:49	(4.8)	(4.7)							
253.2	55.0	5.0	5:18	(5.0)	(5.0)	RUN 8				(4 joints at 20-60°, tight to open; vertical fractures at 80-90°)		
			5:23	(5.0)	(5.0)							
			3:46	(5.0)	(5.0)							
			3:43	(5.0)	(5.0)							
			3:49	(5.0)	(5.0)							
248.2	60.0	5.0	4:42	(5.0)	(3.0)	RUN 9				(4 joints at 40-50°, tight; 1 joint at 70°, open)		
			5:32	(5.0)	(3.0)							
			5:17	(5.0)	(3.0)							
			5:48	(5.0)	(3.0)							
243.2	65.0	5.0	7:25	(5.0)	(3.0)	RUN 10				(5 joints at 30-40°, open; 3 joints at 60-70°, open; 1 joint at 80-90°, open; all with orange staining)		
			4:48	(5.0)	(3.0)							
			6:32	(5.0)	(3.0)							
			4:13	(5.0)	(4.2)							
			3:45	(5.0)	(4.2)							
			3:48	(5.0)	(4.2)							
238.2	70.0	5.0	3:50	(5.0)	(4.2)	RUN 11				(4 joints at 20-40°, open; 3 joints at 70-80°, tight)		
			4:39	(5.0)	(4.2)							
			4:06	(3.9)	(3.2)							
			3:09	(3.9)	(3.2)							
			3:34	(3.9)	(3.2)							
234.2	74.0	4.0	3:38	(3.9)	(3.2)	RUN 12				(2 joints at 20-30°, open; 4 joints at 40-50°, open; 1 joint at 80°, open; all with orange staining)		
			3:38	(3.9)	(3.2)							
			3:26	(1.0)	(0.8)							
233.2	75.0	1.0	3:26	(1.0)	(0.8)	RUN 13				233.2	75.0	
			2:50	(1.0)	(0.8)							
			2:40	(1.0)	(0.8)							
			2:37	(1.0)	(0.8)							
			2:07	(1.0)	(0.8)							
228.2	80.0	5.0	2:24	(1.0)	(0.8)	RUN 14	(9.0)	(8.4)		(1 joint at 80°, open with trace clay and orange staining) (5 joints at 30-40°, tight to open)		
			2:31	(1.0)	(0.8)		90%	84%				
			1:48	(1.0)	(0.8)							
			2:04	(1.0)	(0.8)							
			2:21	(1.0)	(0.8)							
223.2	85.0	5.0	2:16	(1.0)	(0.8)	RUN 15				(7 joints at 20-50°, tight to open; 1 joint at 90°, open with trace clay)		
			2:33	(1.0)	(0.8)							
			2:54	(1.0)	(0.8)							
			3:26	(1.0)	(0.8)							
			2:08	(1.0)	(0.8)							
218.2	90.0	5.0	2:33	(4.6)	(4.0)	RUN 16	(18.2)	(15.2)		223.2	85.0	
			2:33	(4.6)	(4.0)		91%	76%		HARD ROCK: Light gray to gray, with orange staining, moderately to slightly weathered, close fracturing, moderately hard to hard, BIOTITE QUARTZ GNEISS		
			2:46	(4.6)	(4.0)							
			2:23	(4.6)	(4.0)							
			3:18	(4.6)	(4.0)							
215.2	93.0	3.0	2:33	(2.9)	(2.1)	RUN 17				(4 joints at 70-80°, tight to open)		
			2:46	(2.9)	(2.1)							
			2:23	(2.9)	(2.1)							
			3:18	(2.9)	(2.1)							
213.2	95.0	2.0	3:06	(2.0)	(2.0)	RUN 18				(Abundant high angle fractures at 70-90°)		
			3:20	(2.0)	(2.0)							
			3:06	(2.0)	(2.0)							
			3:20	(2.0)	(2.0)							
			3:17	(2.0)	(2.0)							
			2:57	(2.0)	(2.0)							
			2:50	(2.0)	(2.0)							
			3:12	(2.0)	(2.0)							
				(5.0)	(4.3)							
				(5.0)	(4.3)							
				(5.0)	(4.3)							


NORTH ANNA 3 CORE, NORTH ANNA 3 PROJECT.GPJ, NORTH ANNA 3.GDT, 12/16/09




SHEET 2 OF 2

BECHTEL PROJECT NO.: 25161				MACTEC PROJECT NO.: 6468-09-2473				COUNTY: Louisa, VA		GEOLOGIST: B. Mabie	
SITE DESCRIPTION: North Anna 3 Project Supplement 2								DRILLER: D. Rhodes/K. Guy		FLUID LEVEL (ft) 0 HR. NA 24 HR. 24.5	
BORING NO.: M-28				DRILL METHOD: Mud Rotary/Rock Core				DRILL MACHINE: CME-45C Track (RAL)			
GROUND ELEV.: 308.2 ft (NAVD88)				NORTHING: 3,909,636 US ft (NAD83)				EASTING: 11,685,672 US ft (NAD83)			
TOTAL DEPTH: 150.0 ft				SAMPLE METHODS: ASTM D 1586-08a; 2488-09a; 2113-08; 6032-08						HAMMER (ID): 140-lb. Auto (MEC-12)	
DATE STARTED: 9/10/09				COMPLETED: 9/13/09		CASING DEPTH: 21.6 ft		CORE BARREL TYPE: Wireline NQ3 Triple Tube, series 6 bit			
ELEV. (ft)	DEPTH (ft)	RUN (ft)	DRILL RATE (Min/ft)	RUN REC. (ft) %RQD (ft) %		SAMP. NO.	STRATA REC. (ft) %RQD (ft) %		L O G	DESCRIPTION AND REMARKS	
										Continued from previous page	
208.2	100.0	5.0	2:37 2:27 2:33 2:11 1:49 2:03	(3.7) 74%	(2.8) 56%	RUN 20					HARD ROCK: Light gray to gray, with orange staining, moderately to slightly weathered, close fracturing, moderately hard to hard, BIOTITE QUARTZ GNEISS (continued) (6 joints at 50-60°, open)
203.2	105.0	4.6	3:23 2:40 2:35 1:48 3:28/0.6	(2.2) 48%	(1.0) 22%	RUN 21	(7.6) 51%	(3.6) 24%		203.2	105.0
198.6	109.6	0.4	1:12/0.4	(0.1) 25%	(0.0) 0%	RUN 22					
198.2	110.0	5.0	2:15 1:52 2:33 3:41 4:16	(1.3) 26%	(0.4) 8%	RUN 23					
193.2	115.0	4.0	3:46 3:01 2:37 3:30	(3.5) 88%	(2.2) 55%	RUN 24					(6 joints at 40-50°, tight top open with orange staining and clay; 2 joints at 60°, open with trace clay and orange and brown staining)
189.2	119.0	1.0	3:03	(0.5) 50%	(0.0) 0%	RUN 25				188.2	120.0
188.2	120.0	5.0	2:20 2:55 3:21 3:17 3:12	(4.3) 86%	(3.3) 66%	RUN 26	(29.1) 97%	(26.8) 89%			
183.2	125.0	5.0	2:57 2:41 2:47 2:45 3:23	(4.8) 96%	(4.5) 90%	RUN 27					
178.2	130.0	5.0	2:51 3:07 3:17 4:12 3:03	(5.0) 100%	(4.8) 96%	RUN 28					(7 joints at 40-50°, tight to open with trace orange staining)
173.2	135.0	5.0	3:25 3:14 3:23 3:18 3:23	(5.0) 100%	(4.7) 94%	RUN 29					(4 joints at 30-40°, tight to open with orange staining; 2 joints at 60-70°, open to tight with trace clay and brown staining)
168.2	140.0	5.0	3:06 2:56 2:53 2:48 2:45	(5.0) 100%	(4.6) 92%	RUN 30					(5 joints at 20-30°, tight to open with orange staining; 1 joint at 80°, open)
163.2	145.0	5.0	3:03 2:26 3:00 2:49 3:02	(5.0) 100%	(4.9) 98%	RUN 31					(4 joints at 30-40°, tight to open; 2 joints at 80°, tight with trace clay)
158.2	150.0									158.2	150.0
Boring and coring terminated at 150.0 feet.											
Boring closed by tremie method with cement-bentonite grout.											
24 hour water level measured on 9/13/2009 prior to drilling. Borehole was at a depth of 115.0 feet.											


NORTH ANNA 3 CORE NORTH ANNA 3 PROJECT.GPJ NORTH ANNA 3.GDT 12/16/09




M-28 - Box 1




M-28 - Box 2




M-28 - Box 3




M-28 - Box 4



M-28 - Box 5



M-28 - Box 6



M-28 - Box 7